



WEEKLY DRILLING REPORT OCTOBER 13, 2022

WELL: South Akcakoca-2

- Spudded September 19th; days since spud = 25
- Measured depth = 2547 metres; Progress = 912 metres; When drilling it is ROP 13 to 20 metres/hour
- Expect Total Measured depth (TD) = 2826 metres, (279 metres left to drill)

Week Summary:


Drilling New 8 ½" Hole

- 1. Drill new hole from 1635 metres to 2547 metres: ROP 11 to 20 metres/hour
- 2. POOH to change bit as ROP is 2 metres/hour
- 3. RIH to continue drilling

Further Activities:


- 1. Drill to total depth (2826 metres)
- 2. Run 7" Liner Casing (already loaded 190 of 7" casing on Rig deck)
- 3. Cement in production casing (already have 67.5 tonnes of cement on Rig)
- 4. Complete well and test.

The well continues to be on the planned schedule, with the RIG having 6% nonproductive time and 94% productive time. So, 559 hours of productive rig time and





Trillion Energy is an international gas and oil producer. The Company has a simple clear strategy to add value to shareholders by developing extremely profitable proven non-produced gas reserves on the SASB gas field through existing infrastructure and facilities commencing 2022.



Cautionary Statement Regarding Forward-Looking Statements

his news release may contain certain forward-looking information and statements, including without limitation, statements

tatements included herein, other than statements of historical fact, are forward-looking information and such information involves various risks and uncertainties. Trillion does not undertake to update any forward-looking information except in accordance with applicable securities laws.

If you no longer want to receive marketing communications from us, including updates, monthly highlights, etc, please <u>unsubscribe from this list</u>.