



WEEKLY DRILLING REPORT DECEMBER 28, 2022

WELL: Guluc-2

- Spudded December 10, 2022. Days since spud: 20
- Progress: 1795 metres
- Measured Depth: 2803 metres

Week Summary:

- 1. Drill out plugs
- 2. Drill 12 ¼" x 13" hole from 1008 metres to 2803 metres ROP 18 to 26 metres/hour

Further Activities:

- 1. Drill 12 ¼" x 13" hole to MD of 3300 metres
- 2. Put in and cement 9 5/8" intermediate casing
- 3. Wait on cement to dry, drill out plugs
- 4. Drill 8 1/2" x 9" hole from MD 3300 metres to about MD of 4000 metres (TD)
- 5. Put in and cement 7" casing
- 6. Wait on cement
- 7. Evaluate Logging While Drilling (LWD) data to pick perforation intervals
- 8. Perforate and test gas zones.
- 9. Turn over to Production Operating Partner

